

COMPLETION REPORT

1	Name of the Work	Providing water supply lines and other works in Chikkasandra and Shettyhalli in ward no.12 Shettyhalli Sub Division.		
2	Sanctioned Estimate No. and date	EE/DD/TS/38/2020-21 Dated: 17.11.2020		
3	Head of Account which is chargeable	P3290 (Job Code 012-19-000018)		
4	Instrument Order No. and date	EE/DD/VO/14/21-22 dated: 09.06.2021		
5	Name of Contractor	Sri D.V. Kumar		
6	Work started	09.06.2021		
7	Work Completion	16-07-2021		
8	Time Stipulated for Completion of Work	60 days		
9	Delay in Execution of Work	NIL		
10	Measurement recorded in	MB No. 4836 Page No. 483510 - 483511		
11	Check Measurement of the Asst			
12	Name of the office/official in charge of the work			
	a) Asst. Eng/Junior Engineer	KRISHNAMURTHY. S.N.		
	b) Asst. Executive Engineer	JANARDHANA.		
Sanctioned Estimated Amount		Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 30.00 Lakhs		Rs.	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

K. S. S. S. S.
Assistant Engineer
Ward no.12

[Signature]
Asst. Executive Engineer
Shettyhalli Sub Division

[Signature]
Executive Engineer
Dasarahalli Division